



2004 TOYOTA PRIUS PRE-DELIVERY SERVICE CHECK SHEET

	OK	Adjust/ Repair		OK	Adjust/ Repair
A. BEFORE INSPECTION			E. UNDER VEHICLE (ON HOIST)		
01 INSTALL DOME FUSE	<input checked="" type="checkbox"/>	<input type="checkbox"/>	01 Remove disc brake anti-corrosion wheel film	<input type="checkbox"/>	<input type="checkbox"/>
02 Install radio antenna	<input type="checkbox"/>	<input type="checkbox"/>	02 Install rubber body plugs	<input type="checkbox"/>	<input type="checkbox"/>
B. FUNCTIONAL OPERATION			F. ROAD TEST		
<i>IMPORTANT: See Pre-Delivery Service TSB for details on startup methods for the hybrid system.</i>			<i>A complete road test helps assure Customer Satisfaction. Drive vehicle over a variety of road surfaces and driving conditions. Check for unusual noise and driving performance.</i>		
01 Check power supply changeover (and smart key system*)	<input type="checkbox"/>	<input type="checkbox"/>	Enter Odometer Reading		
02 Check hybrid system start/stop	<input type="checkbox"/>	<input type="checkbox"/>	Reading Before Test _____		
03 Check hybrid vehicle immobilizer system	<input type="checkbox"/>	<input type="checkbox"/>	Reading After Test _____		
04 Check warning/indicator lights, buzzers, gauges and multi-information display	<input type="checkbox"/>	<input type="checkbox"/>	G. FINAL INSPECTION AND CLEANING		
05 Check windshield wipers and washers	<input type="checkbox"/>	<input type="checkbox"/>	01 Remove interior protective covers, unnecessary labels, tags, etc. (Remove protective covers just before delivery to the customer)	<input type="checkbox"/>	<input type="checkbox"/>
06 Check headlights, instrument lights, dimmer switch, turn signals, emergency flashers, and brake lights	<input type="checkbox"/>	<input type="checkbox"/>	02 Visually inspect all interior parts for installation, damage, fit, dirt, etc.	<input type="checkbox"/>	<input type="checkbox"/>
07 Check inside/outside rear view mirror operation/adjustment	<input type="checkbox"/>	<input type="checkbox"/>	03 Remove Raggard™ protective film	<input type="checkbox"/>	<input type="checkbox"/>
08 Initialize power windows (TSB PD010-03)	<input type="checkbox"/>	<input type="checkbox"/>	04 Wash and clean vehicle	<input type="checkbox"/>	<input type="checkbox"/>
09 Check power outlet	<input type="checkbox"/>	<input type="checkbox"/>	05 Inspect paint finish for scratches, chips, rust, dents, damage, etc.	<input type="checkbox"/>	<input type="checkbox"/>
10 Check audio system and set clock	<input type="checkbox"/>	<input type="checkbox"/>	06 Inspect exterior body parts for proper installation, damage, rust, etc.	<input type="checkbox"/>	<input type="checkbox"/>
11 Check dome, personal, courtesy and sun visor lights	<input type="checkbox"/>	<input type="checkbox"/>	H. BATTERY MAINTENANCE		
C. WALKAROUND INSPECTION			01 BATTERY CHECK & MAINTENANCE (TSB PG007-03)		
<i>Start at left front door. Check window and door lock operation (from master power switch, if equipped). Continue around vehicle in a counterclockwise direction checking each door and window operation, child door locks, seat belts, interior condition, all lights, trunk contents. Remove rubber body plugs from glove box for installation during UNDER VEHICLE inspection.</i>			* Inspect or Install when Equipped/Required		
01 Check power window operation	<input type="checkbox"/>	<input type="checkbox"/>	COMMENTS _____ _____		
02 Check door and door lock operation	<input type="checkbox"/>	<input type="checkbox"/>			
03 Check operation of wireless remote control system	<input type="checkbox"/>	<input type="checkbox"/>			
04 Check operation of smart entry system*	<input type="checkbox"/>	<input type="checkbox"/>			
05 Check operation of theft deterrent system*	<input type="checkbox"/>	<input type="checkbox"/>			
06 Check child safety door locks are in normal (unlocked) position	<input type="checkbox"/>	<input type="checkbox"/>			
07 Check seats and seat belt operation	<input type="checkbox"/>	<input type="checkbox"/>			
08 Check rear defogger	<input type="checkbox"/>	<input type="checkbox"/>			
09 Check side marker, tail, backup and license plate lights	<input type="checkbox"/>	<input type="checkbox"/>			
10 Check trunk light and trunk trim appearance	<input type="checkbox"/>	<input type="checkbox"/>			
11 Check spare tire pressure and jack and tool installation	<input type="checkbox"/>	<input type="checkbox"/>			
12 Check headlight beam level operation*	<input type="checkbox"/>	<input type="checkbox"/>			
13 Check 12-volt auxiliary battery terminal tightness	<input type="checkbox"/>	<input type="checkbox"/>			
14 Check 12-volt auxiliary battery state-of-charge	<input type="checkbox"/>	<input type="checkbox"/>			
D. UNDER HOOD			A. BEFORE INSPECTION		
01 Check engine oil level	<input type="checkbox"/>	<input type="checkbox"/>	01 INSTALL DOME FUSE		
02 Check brake fluid level	<input type="checkbox"/>	<input type="checkbox"/>	02 Install radio antenna		
03 Check engine coolant level	<input type="checkbox"/>	<input type="checkbox"/>	B. FUNCTIONAL OPERATION		
04 Check inverter coolant level	<input type="checkbox"/>	<input type="checkbox"/>	IMPORTANT: See Pre-Delivery Service TSB for details on startup methods for the hybrid system.		
05 Check windshield washer fluid level	<input type="checkbox"/>	<input type="checkbox"/>	01 Check power supply changeover (and smart key system*)		
06 Inspect for fuel, oil, coolant, and other fluid leaks	<input type="checkbox"/>	<input type="checkbox"/>	02 Check hybrid system start/stop		
COMMENTS			03 Check hybrid vehicle immobilizer system		
Completion and retention of this form is required to comply with Toyota's Warranty Policy.			04 Check warning/indicator lights, buzzers, gauges and multi-information display		
TECHNICIAN'S SIGNATURE _____		SERVICE MANAGER'S SIGNATURE _____		05 Check windshield wipers and washers	
NAME (PLEASE PRINT) _____		NAME (PLEASE PRINT) _____		06 Check headlights, instrument lights, dimmer switch, turn signals, emergency flashers, and brake lights	
Date	Dealer Name	Dealer Code	Vehicle Identification Number (Sticker)		